



2 Trefoil Drive Trumbull CT 06611

**Ryan Dubey**  
Project Manager  
PO # Q1000-120224


**Certification Report**  
*in accordance with:*

ISO 14644-1:2015(E) Cleanrooms and associated controlled environments - Classification of air cleanliness by particle concentration  
ISO 14644-3:2019(E) Cleanrooms and associated controlled environments - Test methods  
IEST RP-CC006.3 Testing Cleanrooms

<u>Room Name</u>	<u>ISO Class</u>	<u>Occupancy</u>
Main Cleanroom	8	At-Rest

Test Date:  
December 3, 2024

Tests Performed By  
R. **KRAFT**, Inc  
478 Manse Lane Rochester NY 14625  
(585) 621-6946

  
**Jeffrey Brooks**  
**Sr. Certification Technician**  
**December 3, 2024**

APPROVED	
Customer Signature:	Date:

## INDEX

---

Cover Page

Index

Summary

Scope

Definitions

Industry Classifications and Recommendations

HEPA Filter Integrity Test Summary

Instrument Calibration Data Sheet

Room Pressurization Grid Map

Particle Count, Temperature & Relative Humidity Sampling Location Grid Map

Air Velocity, Air Volume, (HEPA Filter) Location Grid Map

### **Appendix**

Air Velocity, Air Volume, Air Changes Per Hour & HEPA Filter Integrity Test Data

Particle Count, Temperature & Relative Humidity Data

**ISO/IEC 17025:2017 Accreditation Certificate for R. KRAFT, Inc.**

Certification Certificate

Summary

	Description	Main Cleanroom	ISO 8
1.0	Room Pressurization (Wg.) Page(s) 1	Cleanroom to Plant	+ 0.0184 wc
2.0	High Limit Particle Criteria Allowed per ISO 14644-1-2015 (E) per Room Page(s) 2	3,520,000	@ 0.5 µm particles/m³
2.1	Maximum Particle Count Recorded / Room Page(s) 5	3,318,834	@ 0.5 µm particles/m³
2.2	Room Pass or Fail Page(s) 5	PASS	
3.0	Average Room Temperature (°F) Page(s) 3	65.4	
	Average Room Humidity (RH %) Page(s) 3	23.9	
4.0	Recommended Air Change Rate Per Hr. (AC/Hr.) Page(s) 4	5	- 60
4.1	Air Changes Per Hour (AC/Hr.) as recorded Page(s) 15	30	
5.0	HEPA Filter Integrity Test; Pg. 25	PASS	
6.0	NOTES	N/A	

NOTES & COMMENTS

N/A

SCOPE

R. KRAFT, INC. was retained to perform certification of the existing facility at the above address.

The following information provided is indicative of the quality of the facility design, construction and performance as of the time and dates of each test procedure. R. KRAFT, INC. makes no warranties concerning the continued safety, performance or operation of the facility past this time.

Documentation for all instruments utilized for the following test(s) are on file in our office(s). Instruments have been calibrated within one full calendar year and are NIST traceable.

Tests Performed:	<input checked="" type="checkbox"/>	Room Pressurization(s)
	<input checked="" type="checkbox"/>	Particle Counts (non-viable)
	<input checked="" type="checkbox"/>	General (Non-Comprehensive) Temperature & Relative Humidity <u>Benchmark</u>
		General (Non-Comprehensive) Temperature & Relative Humidity Uniformity Analysis
		General (Non-Comprehensive) Temperature & Relative Humidity Test
		Comprehensive Temperature & Relative Humidity Test
	<input checked="" type="checkbox"/>	Air Velocity / Air Volume, Air Changes Per Hour (AC/Hr.)
		HEPA Uniformity (Laminar Flow vs. Turbulent) - Velocity / Volume Deviation must be 15% or less.
	<input checked="" type="checkbox"/>	HEPA Filter Integrity Test - with Atmospheric (Ambient) Challenge
		HEPA Filter Integrity Test - with Challenging Agent
		HEPA Filter Differential Pressure Test / Monitoring - HEPA Life Expectancy
		Differential Pressure Gage Calibration(s)
		Bench Certification(s) - Laminar Flow / Biological Safety Cabinet / Exhaust Hood(s)
		Misc./ Special Request(s)

Temperature & Relative Humidity Readings are taken at the same location and elevation as the particle counts, unless otherwise specified by purchase order.

HEPA Filter Integrity Test is performed only if directed by the purchase order, in the testing procedure also noted thereon.

DEFINITIONS and UNITS

**Unidirectional airflow:** Airflow having generally parallel streamlines, operating in a single direction, and with uniform velocity over its cross section, previously referred to as “Laminar Air Flow”. This is usually found in a raised floor application.

**Non-Unidirectional airflow:** Airflow which does not meet the definition of unidirectional airflow: previously referred to as “turbulent or non-laminar” airflow. This is found with low side wall air returns.

**As-Built:** A cleanroom that is complete and ready for operation, with all services connected and functional, but without equipment or operating personnel in the facility.

**At-Rest:** A cleanroom that is complete with all services functioning and with equipment installed and operable or operating, but without operating personnel in the facility.

**Operational:** A cleanroom in normal operation, with all services functioning and with equipment and personnel, if applicable present and performing their normal work functions in the facility.

<b>CFM:</b> Cubic Feet Per Minute	<b>Temp:</b> Temperature (F°)	<b>Wg:</b> Inches of Water Gauge
<b>FPM:</b> Feet Per Minute	<b>RH:</b> Relative Humidity (%)	<b>wc:</b> Inches of Water Column or Gauge

## INDUSTRY RECOMMENDATIONS

Recommended Air Changes/Hr.\*

<u>Cleanliness Classifications</u>		<u>IEST Recommended Air</u>	<u>IEST Recommended Ceiling</u>
New ISO Class	OLD Fed-Std-209E	<u>Changes/Hr.</u>	<u>Coverage</u>
ISO Class 8	100,000	5-60	5-15%
ISO Class 7	10,000	60-150	15-25%
ISO Class 6	1,000	150-240	25-40%
ISO Class 5	100	240-600	35-70%
ISO Class 4	10	400-750	50-90%
ISO Class 3	1	500-750	60-100%
ISO Class 1 & 2		500-750	80-100%

\*IEST RP-CC012.3 Considerations in Cleanroom Design Published 02/01/2015.

## ISO Classes of air cleanliness per ISO 14644-1

<u>Cleanliness Classifications</u>		<u>Maximum Allowable Particle Concentration</u>
New ISO Class	OLD Fed-Std-209E	<u>(particles / m3) @ 0.5 microns and greater.</u>
ISO Class 8	100,000	3,520,000
ISO Class 7	10,000	352,000
ISO Class 6	1,000	35,200
ISO Class 5	100	3,520
ISO Class 4	10	352*
ISO Class 3	1	35*
ISO Class 2		4*

\* Cleanliness classifications for ISO Class 1-4 require different testing equipment and procedures, than less cleaner ISO Classes.

## PRESSURIZATION

### ISO 14644-4 - Sub Section A.5.3 (Pressure Differential Concept)

"The pressure differential between adjacent cleanrooms or clean zones of different cleanliness level should lie typically in the range of 5 Pa to 20 Pa, to allow doors to be opened and to avoid unintended cross-flows due to turbulence"

### IEST RP-CC006.3 - Sub Section 6.4 (Room pressurization test)

"As a general rule, a difference in pressure of 12Pa or 1.2mm (0.05 in.) water column (w.c. or Wg.) between a cleanroom and an external environment is sufficient to prevent unwanted migration of airborne particles. A positive pressure differential of at least 5 Pa or 0.5 mm (0.02 in.) w.c. (Wg.) should be maintained between a space of more critical air cleanliness requirements and any adjacent space"

<b>Conversion between Pascal and Inches of Water Column (Water Gauge)</b>		
Pascal (Pa)	Inches of Water Column (w.c. or Wg)	Comments
2.49	0.01	
4.98	0.02	Recommended between spaces
7.47	0.03	
9.96	0.04	
12.45	0.05	Recommended between Cleanroom and Ambient

HEPA Filter Integrity Test Summary

Atmospheric (Ambient) Challenge Procedure (per ISO 14644-3):

Using the upstream ambient air as the challenging agent, 1710104 particles @ 0.3 microns were measured from the plant air.

Each HEPA filter is scanned with a light scattering particle counter by holding the probe not more than 1" away from the filter face.

The probe is passed in slightly overlapping strokes across the filter face so that the entire face of the filter is scanned. Separate passes are made around the periphery of the filter, along the gasket seal, between the filter frame and housing, through which leakage might by-pass the filter media. The traverse rate shall be at a speed sufficient to insure accurate determination of the existence of a leak, but not more than a rate of 10 feet per minute (FPM).

HEPA filters where the scanned particle concentrate is *equal to or below* the 0.01% of the upstream challenge will be considered passing. Concentrations above 0.01% are considered to be a leak.

Overall Test Results:	PASS
-----------------------	------

For specific filter results, see the Appendix 'Air Velocity, Air Volume, Air Changes Per Hour & HEPA Filter Integrity Test Data'.

1

Readings	Main Cleanroom
1st Reading @ .3μ	1691230
2nd Reading @ .3μ	1748904
3rd Reading @ .3μ	1690177
Average	1710104
0.01%	172
Maximum Scanned	41
Test Results	PASS

Notes: N/A

# Instrument Calibration Data

Count	Test	Manufacturer / Model	Serial Number	Next Calibration Date	Notes
1	Room Pressurization (JB)	Evergreen / S-PVF-1	1900660	12/19/2024	N/A
2	Air Velocity (FPM) (JB)	Evergreen / S-PVF-1	1900660	12/19/2024	N/A
3	Particle Counts (JB)	Lighthouse / (4) Apex Z3	2304141001	04/11/2025	Locations 1-5
4	Temperature & Humidity (JB)	Lighthouse / (4) Apex Z3 (Probe)	12500329	04/11/2025	Locations 1-5
5	Particle Counts (RK)	Lighthouse / (2) Apex Z3	2006141012	09/03/2025	Locations 6-10
6	Temperature & Humidity (RK)	Lighthouse / (2) Apex Z3 (Probe)	12500083	09/03/2025	Locations 6-10


Copies of Equipment Calibration Certificates for all equipment used during testing, are available upon request.

All equipment used have been calibrated within the last 12 months, and are traceable to NIST.


All data pertaining to testing is available upon request.

Calibration Date of "N/A" means apparatus does not need or require Calibration


Room Pressurization Grid Map  
(Not to Scale)



Particle Count, Temperature & Relative Humidity Sampling Location Grid Map  
(Not to Scale)



Air Velocity, Air Volume, (HEPA Filter) Location  
Grid Map  
(Not to Scale)





# APPENDIX

## Air Velocity, Air Volume, Air Changes Per Hour & HEPA Filter Integrity Test Data

Client:	Scan Tool & Mold, Inc.	Test Date:	12/03/2024	Last Test:	12/01/2023	Next Test Date:	12/03/2025
	2 Trefoil Drive Trumbull CT 06611						
Contact:	Ryan Dubey; Project Manager	Test Mode:					
PO#	Q1000-120224	At-Rest					

### Instrument Utilized: Evergreen S-PVF-1 with Velgrid [X]

Each single measurement represents the average of 16 separate velocity point readings over a 14" x 14" area (1.36 Sq. Ft.). Air Velocity readings taken at 6" below filter face.

### HEPA Integrity Test Criteria

Average Measured Upstream challenge at 0.3 micron:	1,710,104
Maximum Allowable Particles @ 0.01%	172

\*Notes: See also; HEPA Filter Integrity Test Summary (Page 6).

1

## Main Cleanroom

# of HEPA Filters 3 / ISO Class 8

The following Filter Size & Free area calculations, are used for Velgrid measurements:

Nominal Size (ft)	Free Area Width (in)	Free Area Length (in)	# Panels	Free Area Total (sq. in)	Free Area (sq. ft)	Mfg.	Readings	CFM Rated	Notes:
2 x 4	22	46	1	1012.0	7.03	Unknown	3	Unknown	N/A

									Filter Scan @ 0.3 micron	
									Passing ≤ 172	
Location #	Notes	Reading 1	Reading 2	Reading 3	Average FPM Reading	Free Area (sq. ft)	Calculated CFM	S/N	Filter	Peripheral
1	N/A	106	88	108	101	7.03	710	N/A	32	15
2	N/A	108	106	105	106	7.03	745	N/A	21	18
3	N/A	110	97	107	105	7.03	738	N/A	33	41
Average		108	97	107	104	7.03	731		PASS	PASS

Rm SF	Rm Hgt.	Cu Ft	Av FPM	Total CFM	AC/Hr.
403.0	11.0	4,433.0	104.0	2,193	30

Average Air Volume per filter	731	CFM
Total Room Supply Volume in Cubic Feet Per Minute	2,193	CFM
Total Room Supply Volume in Cubic Feet Per Hour	131,580	CFH
Total Room Volume in Square Feet	403	SF
Total Room Volume in Cubic Feet	4,433	Cu Ft
Total Air Changes per Hour	30	AC/Hr.

Notes: N/A

# APPENDIX

## Particle Count, Temperature & Relative Humidity

Client:	Scan Tool & Mold, Inc. 2 Trefoil Drive, Trumbull CT 06611	Test Date:	12/03/2024	Last Test:	12/01/2023	Next Test Date:	12/03/2025
Contact:	Ryan Dubey Project Manager	Test Mode:	At-Rest	Test Elevation:	42 Inches above finished floor		
PO#	Q1000-120224						
Instrument Utilized:	Lighthouse / Apex Z3						
Test Documents:	ISO 14644-1-2015 (E) Cleanliness Classifications IEST-RP-CC006.3 Testing of Cleanrooms						

### Cleanroom Classification High Limits

ISO Class	# of particles @ 0.5 µ
3	35
4	352
5	3,520
6	35,200
7	352,000
8	3,520,000

Testing was done in the indicated mode of operation for the specified room(s) listed below, with a particle counter sampling 0.5 microns (or otherwise noted) at a flow rate of 28.3 Liters per minute (1 CFM) per sample. Each location was tested for 3 minutes yielding 3

A Zero count was performed on the particle counter, hose and isokinetic probe before testing began. Probe is positioned vertically unless otherwise noted and/or requested.

Determining the number of sample locations required for particle counting was done by measuring the room being tested and using the area in conjunction with Table A.1 in ISO 14644-1-2015(E).

Statistical Significance and Confidence Level: Using Table A.1 in ISO 14644-1-2015(E), Section A.4.1; 'provides at least 95% level of confidence that at least 90% of the cleanroom or clean zone area does not exceed the class limits.'

NOTE: INTERPRETATION OF PARTICLE COUNT RESULTS PER ISO 14644-1-2015 (E) Section A.6.2.

NOTE: The Sample Locations represented on the Particle Count, Temperature & Relative Humidity Sampling Location Grid Map are not shown in the exact location but are a close proximity to where the sample is taken. Room details such as equipment, supplies, lights, product and other items being represented on any grid map are not a requirement of ISO 14644-1 or IEST RP-CC006.3 and are not intended to be exact, to scale, or in the exact locations within the room. All Grid Maps are simple diagrams, and as such are for

A.6.2.1 "The cleanroom or clean zone is deemed to have met the specified air cleanliness classification requirements if the averages of the particle concentrations measured at each sampling location does not exceed the concentration limits."

X

The lowest particulate count recorded in each room tested is highlighted in Pale Green with black font.

X

The highest particulate count recorded in each room tested, is highlighted in Bright Orange / Yellow with black font.

X

Sampling location(s) that PASS cleanliness levels are highlighted in Bold Green with Bold White Font.

X

Sampling location(s) that FAIL cleanliness levels are highlighted in Dark Red with Bold White Font.

### Temperature & Relative Humidity

#### General Temperature Test:

This test should be measured at a minimum of one location for each temperature-controlled zone.

Each sensor should be placed at the designated location at work-level height.

Measurements should be performed as appropriate for the purpose of application.

Particle Count, Temperature & Relative Humidity Data

1

Main Cleanroom

Design Class

8

Square Feet

403.0

Square Meters

37.4

Required  
Locations

10

ISO Class  
Limit

3,520,000

Location #	Notes	Reading 1 @ 1 min / 28.3 L (1 cubic foot)	Reading 2 @ 1 min / 28.3 L (1 cubic foot)	Reading 3 @ 1 min / 28.3 L (1 cubic foot)	Average 0.5 µm particles / 28.3 L (1 cubic foot)	Average 0.5 µm particles / m³ (1 cubic meter)	ISO Class Limit	Pass or Fail	Temperature (°F)	Relative Humidity (%)	Temp & R.H. Time Stamp
1	N/A	55505	53636	47740	52294	1,847,845	3,520,000	PASS	55.8	34.7	08:09:17
2	N/A	36316	34196	26297	32270	1,140,283	3,520,000	PASS	62.1	26.6	08:12:35
3	N/A	30354	24018	13053	22475	794,170	3,520,000	PASS	63.7	24.1	08:15:53
4	N/A	15073	23973	24646	21231	750,212	3,520,000	PASS	66.7	21.8	08:19:11
5	N/A	48920	57638	65564	57374	2,027,350	3,520,000	PASS	68.0	21.8	08:22:29
6	N/A	65544	62082	50631	59419	2,099,611	3,520,000	PASS	61.1	34.1	08:10:59
7	N/A	41597	31717	30899	34738	1,227,491	3,520,000	PASS	65.3	22.2	08:14:17
8	N/A	33051	50583	38829	40821	1,442,438	3,520,000	PASS	68.6	19.3	08:17:35
9	N/A	64577	77712	94485	78925	2,788,869	3,520,000	PASS	70.7	17.6	08:20:53
10	N/A	99383	91675	90711	93923	3,318,834	3,520,000	PASS	71.7	17.2	08:24:11
Average		49032	50723	48286				PASS	65.4	23.9	

Maximum Particle Count @ 0.5 µm/ m³ as measured: 3,318,834

Test Mode: At-Rest

ISO Class Achieved: 8

Temperature Uniformity Summary


# of Readings	Start Time	End Time	Average Temperature (°F)	Temperature Std. Deviation	Temperature Std. Deviation %	Lowest Temperature (°F)	Highest Temperature (°F)
10	08:09:17	08:24:11	65.4	4.6	7.0%	55.8	71.7

Moisture Uniformity Summary

# of Readings	Start Time	End Time	Average Relative Humidity (%)	Relative Humidity Std. Deviation	Relative Humidity Std. Deviation %	Lowest Relative Humidity (%)	Highest Relative Humidity (%)
10	08:09:17	08:24:11	23.9	5.9	24.6%	17.2	34.7

\*Note: N/A





## PERRY JOHNSON LABORATORY ACCREDITATION, INC.

### *Certificate of Accreditation*

*Perry Johnson Laboratory Accreditation, Inc. has assessed the Laboratory of:*

***R. Kraft, Inc.***

***478 Manse Lane, Rochester, NY 14625***

*(Hereinafter called the Organization) and hereby declares that Organization is accredited  
in accordance with the recognized International Standard:*

**ISO/IEC 17025:2017**

This accreditation demonstrates technical competence for a defined scope and the  
operation of a laboratory quality management system  
(as outlined by the joint ISO-ILAC-IAF Communiqué dated April 2017):

***Mechanical (Environmental) Testing***  
***(As detailed in the supplement)***

Accreditation claims for such testing and/or calibration services shall only be made from addresses referenced within this  
certificate. This Accreditation is granted subject to the system rules governing the Accreditation referred to above, and the  
Organization hereby covenants with the Accreditation body's duty to observe and comply with the said rules.

For PJLA:

Tracy Szerszen  
President

Perry Johnson Laboratory  
Accreditation, Inc. (PJLA)  
755 W. Big Beaver, Suite 1325  
Troy, Michigan 48084

Initial Accreditation Date:

October 18, 2012

Issue Date:

August 24, 2024

Expiration Date:

October 31, 2026

Accreditation No.:


72004

Certificate No.:

L24-654

*The validity of this certificate is maintained through ongoing assessments based on a  
continuous accreditation cycle. The validity of this certificate should be  
confirmed through the PJLA website: [www.pjllabs.com](http://www.pjllabs.com)*





## Certificate of Accreditation: Supplement

### R. Kraft, Inc.

478 Manse Lane, Rochester, NY 14625

Contact Name: Mr. Jeffrey Brooks Phone: 585-621-6946

*Accreditation is granted to the facility to perform the following testing:*

FLEX CODE	FIELD OF TEST	ITEMS, MATERIALS, OR PRODUCTS TESTED	COMPONENT, CHARACTERISTIC, PARAMETER TESTED	SPECIFICATION OR STANDARD METHOD	TECHNOLOGY OR TECHNIQUE USED
F1, F2	Mechanical (Environmental) <sup>o</sup>	Clean Room and Controlled Environments	Particulate	ISO 14644-1 & 2 IEST RP-CC006.3	Discrete-Particle Counter (DPC)
F1, F2			Air Velocity	IEST RP-CC006.3	Thermal Anemometer, Electronic Micromanometer with single or multipoint probe
F1, F2			Temperature		Digital Temperature Sensor/Meter
F1, F2			Relative Humidity		Digital Relative & Humidity (RH) Sensor/Meter
F1, F2			Sound		Sound-Level Meter
F1, F2			Light		Photoelectric Illumination Metering Device
F1, F2			HEPA Filter Integrity	IEST RP-CC021.5 IEST RP-CC006.3	Discrete-Particle Counter (DPC), Photometer, Aerosol Injection
F1, F2		Laminar Flow and Clean Air Devices	Pressure Differential	ISO 14644-4 IEST RP-CC006.3	Electronic Micromanometer
F1, F2			Particulate	ISO 14644-1 & 2 IEST RP-CC002.4	Discrete-Particle Counter (DPC)
F1, F2			Air Velocity	IEST RP-CC002.4	Thermal Anemometer, Electronic Micromanometer with single or multipoint probe
F1, F2			Sound		Sound-Level Meter
F1, F2			Light		Photoelectric Illumination Metering Device
F1, F2			HEPA Filter Integrity	IEST RP-CC034.5 IEST RP-CC002.4	Discrete-Particle Counter (DPC), Photometer, Aerosol Injection
F1, F2			Pressure Differential	ISO 14644-4 IEST RP-CC002.4	Electronic Micromanometer

1. The presence of a superscript O means that the laboratory performs testing of the indicated parameter onsite at customer locations.
2. Flex Code:  
F1-Introduction of the testing of a new item, material, matrix, or product for an accredited test method  
F2-Introduction of a new version of an accredited standard method (with no modifications)  
F3-Introduction of a new parameter/component/analyte to an accredited test method  
F4-Introduction of a new version or modifications of an accredited non-standard method  
F5-Introduction of a new method that is equivalent to an accredited method (using same technology or technique)

Issue: 08/2024

This supplement is in conjunction with certificate #L24-654

Page 2 of 2



# Certificate of Compliance

for



2 Trefoil Drive, Trumbull CT 06611

R. KRAFT, Inc. certifies that the air handling system supplying this Cleanroom at this facility has been tested under the requirements of IEST RP CC0006.3 (Testing Cleanrooms) and that the air system has met ISO 14644-1:2015 (E) guidelines to qualify for the following cleanliness levels:

Room Name	ISO Class Design	ISO Class Achieved	Occupancy
Main Cleanroom	8	8	At-Rest

Date of Inspection: December 3, 2024

Next Due Date: December 3, 2025

Report # CR 241203

Authorized By:

*Jeffrey Brooks*

Certification Technicians

R. **KRAFT**, Inc.

**"Product Gets First Air"**

(585) 621-6946